PAPA Regional Technical Meeting

March 18, 19 & 20, 2025 8:00 AM to 3:00 PM District 1

> Kevin Hesson MM1 (814) 678-7199 khesson@pa.gov





Agenda

- 1. 2024 Asphalt Mix Testing Results
- 2. 2024 Longitudinal Joint Density Performance
- 3. 2025 Planned Construction Projects
- 4. 2025 2026 District Rehabilitation/Reconstruction Projects
- 5. 2025 Maintenance Asphalt Tons
- District Use of 9.5 mm, 19.0 mm & 25.0 mm High RAP Mixes for LVR
- 7. District EPD Status
- 8. District 6.3 mm & SMA Projects
- District RAP Mix Percentages
- 10. District BMD HWTT/IDEAL-CT Implementation
- 11. District Innovations & Best Practices
- 12. 2024 District Issues Problems
- 13. 2024 District Changes Direction



2024 Asphalt Mix Testing

Testing:

- 43 Lots- Mixture Acceptance by box sample
- 35 Lots Density Acceptance by pavement core

Failure:

- 0 AC Content failures
- 1 Gradation failures
 - xxx 200 Sieve -
 - #xxx Primary Control Sieve -
- 0 Density failures

Retests Requested:

- # Requested = 0
- Retest Results -
 - # passed = $\frac{0}{0}$
 - # failed = $\frac{0}{1}$



2024 Asphalt Mix Testing

Percent Pay:

AC Content

- >100%: <mark>31</mark>

– 100%: 7

- <100%: <mark>5</mark>

Gradation: No. 200
 Sieve

- >100%: <mark>33</mark>

– 100%: 6

- <100%: <mark>4</mark>

Percent Pay:

Gradation: PCS

- >100%: <mark>30</mark>

- 100%: 1

- <100%: <mark>5</mark>

Density

- >100%: <mark>28</mark>

- 100%: <mark>6</mark>

- <100%: <mark>1</mark>



2024 Longitudinal Joint Density Performance

	Longitudinal Joint Density Summary										
Year	2024	2023	2022	2021	2020	2019	2018				
Lots Tested	29	34	71	51	41	58	59				
% Density Range	87.3-97.6	88.2-97.7	87.5-97.9	89-98.1	89.2- 98.1	86.9-98	87.3- 97.2				
% Average Density	93.8	94.3	94.3	93.7	93.4	93.8	93.5				
Incentive Lots	26				0	0	0				
100% Payment Lots	3										
Disincentive Lots	0										
Total \$ for Incentive Lots	174,375	217,239	221,300	217,239	221,600	229,650	234,950				
Total \$ for Disincentive Lots	0	0	-3,000	0	-5,000	-23,000	0				
Delta (Incentive – Disincentive)	174,375	278,375	327,500	217,239	216,600	211,450	236,950				



2024 Longitudinal Joint Density Performance

- Longitudinal Joint Type
 - Which joint type is being utilized most?
 Tapered (Wedge)
 - Are you having any longitudinal joint issues?
 - No, but at times we are seeing the joint open on our spring reviews when it's not rolled in tight.
 - Did you or are you planning to use J-Band (Void Reduction Asphalt Membrane VRAM) instead of PUB 408 Section 405? If you specified/utilized, what are your observations?
 - None for 2025, SR 79 performing well.
 - Do contractors or staff in your District need any training on how to construct a quality longitudinal pavement joint?
 - No



2025 Planned Construction Projects

List Projects With > 1000 tons of Asphalt Paving

- 119825, Let Date 02/27/25, SR 0008, Venango County, 5,276 Tons
- 121942, Let Date 01/16/25, SR 4004, Forest County, 6,710 Tons
- 98388, Let Date 03/27/25, SR 3020, Mercer County, 3,858 Tons
- 99023, Let Date 10/23/25, SR 0077, Erie County, Est. 9,514 Tons
- 99750, Let Date 04/10/25, SR 0832, Erie County, 9,514 Tons
- 100148, Let Date 02/27/25, SR 0008, Venango County, 5,651 Tons
- 109153, Let Date 11/06/25, SR 0062, Venango County, > 1,000 Tons
- 110853, Let Date 03/27/25, SR 0322, Crawford County, 6,620 Tons
- 115350, Let Date 04/10/25, SR 0718, Mercer County, 15,348 Tons
- 117600, Let Date 02/27/25, SR 0077, Crawford County, 7,719 Tons
- 119826, Let Date 03/27/25, SR 0006, Warren County, 10,637 Tons
- 121939, Let Date 02/27/25, SR 0285, Crawford County, 10,358 Tons



District Rehabilitation Projects

- Have you bid and/or completed any crack & seat, break & seat, or rubblization projects with asphalt structural overlay in the past few years?
 - 61354, Venango county SR 8 Barkeyville to franklin

 Do you have any projects programmed for 2025 or 2026 or in future construction seasons? No



District Reconstruction Projects

- Do you have any highway reconstruction projects programmed to be let for 2025, 2026 or 2027 construction seasons? If so, when (anticipated let date), where (County, SR - Segment – Offsets) and what is the ECMS# (if known)?
 - 2025 99023, SR 77 Seg. 90-1852 to Seg. 110-2278
 - 2026 TBD
 - 2027 SR 80 MM 10 to 15, partial reconstruct



2025 Maintenance Asphalt Tons (Estimated)

County	9.5 mm	9.5 mm LVR	12.5 mm	19.0 mm	19.0 mm LVR	25.0 mm	25.0 mm LVR
X-1	630			100			
X-2	1,525			2,500	7,120	280	
X-3	375					275	
X-4	2,455			925	7,059	5,120	
X-5	5,120			300	16,500		
X-6	2,850					1,210	
X-7							
X-8							
X-9							
TOTAL TONS	12,655			3,825	30,679	1,765	

LVR = Low Volume Roads



District EPD Status

- Please discuss your experience with the implementation of the Asphalt EPD Policy & SSP.
 - Good, when will the results come out. We are getting question on why we require EPD's attach to the SOS when we can only approved a design without a EPD per the exemption.
- Are contractors in your District having any issues complying? No



District 6.3 mm & SMA Projects

- List 2025 6.3 mm Thin Lift projects
 None
- List 2025 SMA Projects & Note those with 10% RAP
 - 1. 98288- SR 3020-A00

- List any 2025 or 2026 HiMOD SMA Pilot Projects?
 - 1. None
- What did you learn from any 2024 HiMOD Projects?
 - Did not have any



District 2024 RAP Mix Percentages

- Please provide average RAP % for the following mixes:
 - Wearing 18% and total tons 143,349
 - Binder 18% and total tons 34,370
 - Base 20 % and total tons 34,534
 - Average RAP % of all mixes 18% and total tons 212,252
- How do we overcome the impediments to increasing RAP% in the mixes?
 - Overall brittle road



DISTRICT STATUS BMD HWTT/IDEAL-CT TESTING

 Please discuss District opinion of BMD status & next steps. When will the information come out that the suppliers have been entering when submitting designs in ECAMMS. When will we move forward as a state.

 Please discuss any issues, problems, opportunities, successes, etc. you would care to share? No



District Innovations & Best Practices

- Please discuss any Innovations/Best Practices that you have piloted or recommend.
 - Pavement Quality Task force
 - District safety stand down day.
 - Quarterly Unit meetings/ monthly teams meeting



2024 District Issues - Problems

- Please discuss any issues, problems, etc. that you had with asphalt paving producers or contractors. How did you resolve them?
 - None



2025 District Changes - Direction

 Please list - discuss any District changes to policy, specifications, special provisions, etc. that are relevant to the asphalt paving industry.
 None

- Any staff changes since last year?
 - ✓ Jeremey Blymiller Warren/Erie counties
 - ✓ Rick Hoffman Crawford/Erie counties



Audience Questions/Comments???



Kevin Hesson MM1 814-678-7199 khesson@pa.gov

